100 YEAR FLOODPLAIN ELEVATION: EL.100

EX. 6' ASPHALT PATH TO BE USED AS PRIMARY SITE ENTRANCE/HAUL ROUTE.

ALL EXISTING GUY WIRES AND UTILITY POLES TO BE WRAPPED IN ORANGE OR YELLOW POLYETHLENE FENCE FABRIC

SECONDARY SITE ENTRANCE TO MOBILIZE EXCAVATOR ONLY

PLYWOOD BOARD TO BE LAID DOWN TO PROTECT GROUNDCOVER

EX. GAURDRAIL BEAMS TO BE REMOVED AND RE-INSTALLED

100 YEAR FLOODPLAIN ELEVATION: EL.100

STOCKPILE AREA

TREE PROTECTION 1" DOGWOOD AND AMERICAN HOLLY

EX. 6'ASPHALT PATH

ASPHALT PATH-REPAVE ALL DAMAGED AREAS

PROPOSED 40' LENGTH PREFABRICATED STEEL TRUSS BRIDGE, REFER TO BRIDGE AND ABUTMENT DRAWINGS

EDGE OF ASPHALT PAVING

PROPOSED ABUTMENTS, REFER TO ABUTMENT DRAWINGS

LIMITS OF DISTRUBANCE TO BE DEMARCATED BY ORANGE SNOW FENCE

BOTTOM OF EX. STEEL EL.=101.00'

EXISTING CONCRETE ABUTMENT TO REMAIN INTACT-DO NOT REMOVE

EDGE OF ASPHALT PAVING

EX. 6' ASPHALT PATH TO BE PRIMARY SITE ENTRANCE/ HAUL ROUTE

WOOD GUARD RAIL POLE STYLE TO BE REMOVED AND RE-INSTALLED

EX. TREE STUMP

EXISTING CONCRETE ABUTMENT TO REMAIN INTACT-DO NOT REMOVE

EX. 4'ASPHALT PATH

ASPHALT PATH- WIDEN TO 6' WIDTH. REPAVE ALL DAMAGED AREAS

WOOD GUARD RAIL POLE STYLE TO BE REMOVED AND RE-INSTALLED

STOCKPILE AREA

EX. 30' LENGTH WOODBRIDGE TO BE REMOVED

EX. WOODBRIDGE TOP EL.= 102.90'

EX. TREE STUMPS

EX. TREE STUMPS

100 YEAR FLOODPLAIN ELEVATION: EL.100

BRIDGE TO BE REMOVE WITH BOON TRUCK; TO BE STAGED ON WEST TIMBERBRANCH PARKWAY. BRIDGE INSTALLATION TO BE INSTALLED WITH BOON TRUCK STAGED FROM W. TIMBERBRBANCH.

100 YEAR FLOODPLAIN ELEVATION: EL.100

ADDITIONAL NOTES

1. LIMITS OF DISTURBANCE TOTAL APPROXIMATELY 2,405 S.F. SITE DISTURBANCE SQUARE FOOTAGE INCLUDES STOCKPILE AREAS AND SITE ACCESS ROUTES.
2. ALL WORK, WITH THE EXCEPTION OF TRAFFIC LANE CLOSURES, SHALL BE COMPLETED WITHIN THE LIMITS OF DISTURBANCE DEPICTED ON PLANS. NO WORK SHALL OCCUR WITHIN THE STREAM BANK OR WATERWAYS.
3. ALL DISTURBED AREAS TO BE STABILIZED WITH SHREDDED PINE BARK MULCH.

GRAPHIC SCALE (in feet)

0 5 10 20 40

1 inch = 10 ft.

TIMBER BRANCH PARKWAY PEDESTRIAN BRIDGE REPLACEMENT

CITY OF ALEXANDRIA, VIRGINIA
Recreation, Parks and Cultural Activities
Park Planning Division
1108 Jefferson Street
Alexandria, Virginia 22314

Transportation & Environmental Services
Engineering & Design Division
Surveys Section
P. O. Box 178
Alexandria, Virginia 22313

E&S/Site Plan

REVISIONS

Date:	INITIALS	COMMENTS
4.22.13	J.Lo	

PROJECT MANAGER: J.Lo Date: 3.19.12
DESIGN ENGINEER: Date:
CADD ENGINEER: J.Lo Date: 3.19.12

Scale: Project No. Sheet 4 of 4

Q:\PRKPLAN\Projects\Capital and Internal\Timberbranch Bridge Replacement\Design\20130415_Timberbranch Bridge_site plan.dwg, 4/22/2013 6:14:34 PM, Adobe PDF.pc3